



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 14
Week of 8/22/20 - 8/28/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Plumbing/Electrical @ Basement and Area B
- Form/Pour/Finish Area A Walls
- Ribbon Curb Form and Pour
- Forming Pads/Pilasters in Area B
- Sidewalk Prep/Form-setting @ Existing Playground

SITE VISITS

- No visits were scheduled

CAPTURED PHOTOS



CRANE ON SITE



BASEMENT SLAB PREP



NORTHEAST ENTRANCE




GREASE INTERCEPTOR



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	7
RMS Concrete	Form/Pour/Finish	15
Reigles	Underground Plumbing	5
EC Electric	Underground Utility	2
Accurate Insulation	Waterproofing/Insulation	2
PMS Paving	Paving Patches	
	Total:	35

WEATHER HISTORY



- **Weather days this week: 0**
- **Weather days to date: 0**

FORECASTED WEATHER



UPCOMING WEATHER RISKS

- **There are currently no weather risks forecasted**

SAFETY REPORT

- **Lost Time Accidents to Date = 0**



- Accidents This Week = **0**

- Days Without Lost Time = **111**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soils Testing (Ground Engineering) – **Ongoing**
 - Rebar Reinforcement (Ground Engineering) – **Ongoing**
 - Concrete Testing (Ground Engineering) – **Ongoing**
 - Electrical Underground (DORA) - **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Plumbing & Electrical Underground Rough - In
- Foundation Backfill Area A/B
- Civil Sitework; Upper Lot & C&G Prep, Pour Sidewalk @ Playground, Retaining Walls @ Upper Lot
- North Roadway Subgrade Prep
- Area A Steel Install
- Pour Interior Pads & Pilasters Area A