



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 18
Week of 9/19/20 - 9/25/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



Site Capture #5



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Plumbing/Electrical
- Iron Erection @ Basement Area
- Slab Prep Area B Zone 7
- Radiant Tubing Install Zone 6
- Slab Pour Zone 6
- Upper Lot Paving Prep
- North Roadway Paving Prep

SITE VISITS

- Sturgeon (Gas service)

CAPTURED PHOTOS



ROADWAY PAVING PREP



UPPER LOT PAVING PREP



SLAB ON GRADE POUR (ZONE 6)




SLAB ON GRADE FINISH (ZONE 6)



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	5, 2 Temps
Schofield	Site Capture/Earthwork/Utilities	6
RMS Concrete	Form/Pour/Finish	16
Reigles	Underground Plumbing	7
EC Electric	Underground Utility	2
Accurate Insulation	Waterproofing/Insulation	3
Iron Industries	Steel Erection	7
	Total:	48

WEATHER HISTORY



- **Weather days lost this week: 0**
- **Weather days to date: 0**

FORECASTED WEATHER



UPCOMING WEATHER RISKS

- **Subfreezing Low Temps Overnight**



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **139**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soils Testing (Ground Engineering) - **Ongoing**
 - Rebar Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete Testing (Ground Engineering) - **Ongoing**
 - Electrical Underground (DORA) – **Ongoing**
 - Plumbing Underground (DORA) – **Ongoing**
 - Steel Inspections (Ground Engineering) – **Ongoing**
 - Radiant Heat Pressure Monitoring (Ground Engineering) - **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Plumbing & Electrical Underground Rough - In
- Slab Prep Area B (Zone 7)
- ECE Play Area Retaining Wall,
- Area A & B Iron Erection @ Basement Area (Joist and Decking)
- Radiant Tubing Install (Zone 7)
- Slab Pour Zone 6,7 & Polished Corridors
- Precast Panel Erection