



# FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

## WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 42  
Weeks of 3/27/21 – 4/2/21  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Larry Yeager*



**SITE CAPTURE #29**

---

## **CURRENT CONSTRUCTION ACTIVITIES**

### Enabling Site Work

- MEP Rough-in/Trim
- Fire Suppression Rough-in
- Tape and Finish Drywall Area B
- Restroom/Corridor Tile
- Pipe/Duct Insulation
- Brick Veneer
- Interior Prime and Paint
- Wall Tile Install
- Low Volt Rough-in
- Classroom Grid Ceiling Install
- Basement/Crawlspace Insulation
- Addition Foundation Excavation

### **SITE VISITS**

- No site visits were scheduled.

### **CAPTURED PHOTOS**



**METAL PANEL SOFFIT INSTALL**



**MAIN ENTRANCE CORRIDOR**



**CLASSROOM LIGHTING**




**GROUTED CORRIDOR TILE**



## MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	10
Schofield	Excavation	7
Reigles	Plumbing & Mechanical	17
EC Electric	Electrical	9
Service West	Framing	10
Colorado Floorworks	Tile	4
Excel Fire Protection	Fire Suppression	2
ASCO Construction, LLC	Brick Veneer/Masonry	16
Innovative Painting	Painting	3
Sidney Millworks	Casework	6
Eagle Valley Glass and Mirror	Glazing	2
Fontaine Design Group	Metal Panels	3
Skyline Contractors	Roofing	2
	<b>TOTAL:</b>	<b>91</b>

## WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

## FORECASTED WEATHER



## UPCOMING WEATHER FORECAST

- Warmer daytime temperatures throughout the week.



## **SAFETY REPORT**

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **328**

## **INSPECTIONS/TESTING REPORT**

- All inspection parties present for their responsibilities.
- Concrete Reinforcement (Ground Engineering) - **Ongoing**
- Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
- Mechanical (Ground Engineering) - **Ongoing**
- Electrical (DORA) – **Ongoing**
- Plumbing (DORA) – **Ongoing**
- In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
- Steel Inspections (Ground Engineering) – **Ongoing**
- Roofing (Ground Engineering) – **Ongoing**
- Framing Inspections (Ground Engineering) – **Ongoing**
- Envelope Tightness (PCD Engineering) – **Ongoing**
- Exterior Insulation (Ground Engineering) – **Ongoing**
- Duct Inspection (Ground Engineering) – **Ongoing**
- Fire Suppression (Leadville Fire) - **Ongoing**

## **NEXT WEEK'S ACTIVITIES**

- MEP Rough-in
- Low Volt Rough-in
- Seal Wall Penetrations
- Hang/Tape/Finish Drywall Area B
- Frame Hard Lids & Soffits
- Door/Hardware Install
- Fire Suppression Rough-in
- Concrete Floor Polishing
- Exterior Insulation/Brick Veneer
- Interior Prime and Paint
- Casework Install
- Classroom Grid Ceiling Install
- Basement/Crawlspace Insulation
- Restroom/Corridor Wall Tile
- Addition Underground Storm Drain Re-route
- Civil Site Prep
- Fireplace Install