



# FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

## WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 54  
Weeks of 7/17/21 – 7/23/21  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Larry Yeager*



**SITE CAPTURE #42**

## CURRENT CONSTRUCTION ACTIVITIES

### Enabling Site Work

- MEP Trim
- Site Sub-grade Prep/Topsoil Placement
- Irrigation Install
- Playground Equipment Install
- Fencing Install
- Site Concrete Placement
- Fire Suppression Trim
- Interior/Exterior Railing Install
- Trade Deficiencies
- Kitchen Equipment Install
- Interior/Exterior Window, Veneer Control Joint Sealing
- Ceiling Tile/Wood Plank install
- Interior/Exterior Prime and Paint
- Low Volt Trim Out
- Exterior Snowmelt Install
- School Furniture
- Final Cleaning

### SITE VISITS

- No visits were scheduled.

## CAPTURED PHOTOS



FLAG RAISING



ECE PLAYGROUND



SNAKE LIGHTING & WOOD CEILING










INTERIOR FINISH CARPENTRY

## WEATHER HISTORY

18	19	20	21	22	<b>23</b>	24
						
79°	77°	76°	76°	73°	69°	65°
38°	39°	42°	45°	45°	46°	42°

- **Weather days lost this week: 0**
- **Weather days to date: 0**

## FORECASTED WEATHER

25	26	27	28	29	30	31
						
67°	71°	71°	73°	70°	72°	69°
40°	42°	42°	43°	43°	42°	41°

## UPCOMING WEATHER FORECAST

- **Warm week, with chances of afternoon thunderstorms.**

## SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **440**

## INSPECTIONS/TESTING REPORT

- **All inspection parties present for their responsibilities.**
- Concrete Reinforcement (Ground Engineering) - **Ongoing**
- Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
- Mechanical (Ground Engineering) - **Ongoing**
- Electrical (DORA) – **Ongoing**
- Plumbing (DORA) – **Ongoing**
- In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
- Steel Inspections (Ground Engineering) – **Ongoing**
- Roofing (Ground Engineering) – **Ongoing**
- Framing Inspections (Ground Engineering) – **Ongoing**
- Envelope Tightness (PCD Engineering) – **Ongoing**
- Exterior Insulation (Ground Engineering) – **Ongoing**
- Duct Inspection (Ground Engineering) – **Ongoing**
- Fire Suppression (Leadville Fire) - **Ongoing**



## **NEXT WEEK'S ACTIVITIES**

- MEP Trim
- Lighting
- MEP Start-up
- Low Volt Trim Out
- Addition Interior/Exterior Framing/Sheathing
- Addition Masonry
- Addition Roofing
- Site Signage
- Addition MEP Rough-In
- Ceiling Tile Drop
- Interior/Exterior Prime and Paint
- Grid/Wood Ceiling Install
- Site Topsoil
- Site Concrete
- Playground Equipment Install
- Fencing Install
- Irrigation Install
- MEP Trim Out
- School Furniture
- Teachers Onsite
- Deficiency Walk
- Kitchen Equipment Install
- Final Cleaning
- Abatement



## MANPOWER COUNT

<b>Trade Partners</b>	<b>Responsibility</b>	<b>Manpower Count</b>
FCI Constructors, Inc.	General Contractor	8 & 3 Temps
Schofield	Excavation	6
Reigles	Plumbing & Mechanical	16
EC Electric	Electrical	10
Service West	Framing/Drywall/Grid Ceilings	8
Colorado Floorworks	Tile/Carpet	6
RMS	Site Concrete	8
Iron Industries	Iron Erection	0
Excel Fire Protection	Fire Suppression	1
Fountaine Design Group dba FDG Products	Metal Panels	5
Innovative Painting	Painting	5
Taylor Fence	Fencing	2
Sidney Millworks	Casework	1
Summit Sealants	Joint Caulking	2
Eagle Valley Glass and Mirror	Glazing	2
Grady's Restaurant and Bar Supply	Kitchen Equipment	0
Skyline Contractors	Roofing	3
Dynamic Hardscapes	Irrigation/Landscaping	6
Mike Harmeling Construction Services	Doors and Hardware	3
<b>Total:</b>		<b>95</b>