

LCSD West Park Elementary Replacement Project

| ID | Task Name | Duration | Start | Finish | 3rd Quarter | | 4th Quarter | | | 1st Quarter | | | 2nd Quarter | | | 3rd Quarter | | | 4th Quarter | | | 1st Quarter | | | 2nd Quarter | | | 3rd Quarter | | | 4th Q | |
|----|--------------------------------------|----------|--------------|--------------|-------------|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------|--|
| | | | | | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | |
| 1 | LCSD Calendar | 715 days | Mon 8/26/19 | Fri 5/20/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | SSSD 2019-20 School Year | 195 days | Mon 8/26/19 | Fri 5/22/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Election Day 2019 | 1 day | Tue 11/5/19 | Tue 11/5/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | SSSD 2020-21 School Year? | 195 days | Mon 8/24/20 | Fri 5/21/21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | SSSD 2021-22 School Year? | 195 days | Mon 8/23/21 | Fri 5/20/22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Procurement | 162 days | Mon 8/5/19 | Tue 3/17/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Owner's Rep Procurement | 20 days | Mon 8/5/19 | Fri 8/30/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Design Team Procurement | 27 days | Thu 9/5/19 | Fri 10/11/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | General Contractor Procurement | 25 days | Fri 10/4/19 | Thu 11/7/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Geotechnical / CMT Procurement | 17 days | Tue 9/10/19 | Wed 10/2/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | CxA Procurement | 20 days | Thu 10/3/19 | Wed 10/30/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Environmental Consultant Procurement | 20 days | Wed 11/20/19 | Tue 12/17/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Abatement Contractor Procurement | 20 days | Wed 1/22/20 | Tue 2/18/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | FF&E Vendor | 25 days | Wed 2/12/20 | Tue 3/17/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Moving Company | 20 days | Wed 2/12/20 | Tue 3/10/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | WPE Replacement School | 498 days | Thu 10/3/19 | Mon 8/30/21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | Soils Testing | 3 days | Thu 10/3/19 | Mon 10/7/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | Soils Report | 20 days | Tue 10/8/19 | Mon 11/4/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | Design Process | 169 days | Mon 10/14/19 | Thu 6/4/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | Design Team Info Gathering | 5 days | Mon 10/14/19 | Fri 10/18/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | DAG #1 | 1 day | Thu 10/24/19 | Thu 10/24/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | DAG #2 | 1 day | Thu 11/7/19 | Thu 11/7/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | 50% Schematic Design | 15 days | Mon 10/21/19 | Fri 11/8/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | DAG #3 | 1 day | Thu 11/21/19 | Thu 11/21/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | 100% Schematic Design | 15 days | Mon 11/11/19 | Fri 11/29/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | Community Presentation #1 | 1 day | Mon 12/9/19 | Mon 12/9/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | SD Estimating | 15 days | Mon 12/2/19 | Fri 12/20/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | 50% Design Development | 20 days | Wed 12/11/19 | Tue 1/7/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | Ongoing DD Estimating | 20 days | Wed 12/11/19 | Tue 1/7/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | DAG #4 | 1 day | Tue 1/7/20 | Tue 1/7/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | DAG #5 | 1 day | Tue 1/21/20 | Tue 1/21/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | 100% Design Development | 25 days | Wed 1/8/20 | Tue 2/11/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|---|-----------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Project: 190904 LCSD WPE Sche Date: Wed 9/4/19 | Task | | Project Summary | | Manual Task | | Start-only | | Deadline | |
| | Split | | Inactive Task | | Duration-only | | Finish-only | | Progress | |
| | Milestone | | Inactive Milestone | | Manual Summary Rollup | | External Tasks | | Manual Progress | |
| | Summary | | Inactive Summary | | Manual Summary | | External Milestone | | | |

