



# FCI CONSTRUCTORS, INC.

## WEST PARK ELEMENTARY

---

### WEST PARK ELEMENTARY

### SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 1  
Week of 5/23/20 - 5/29/20  
*Superintendent: Larry Yeager*  
*Author: Jarred Collom*



West Park Elementary - Site Capture



---

## **CURRENT CONSTRUCTION ACTIVITIES**

### Enabling Site Work

- Over Lot Grading cut/fill
- Pad and Footing Excavation
- Underground Utility Install

## CONSTRUCTION ACTIVITIES IMAGES



Fire Hydrant Installation



Tracking Pad Installation



Existing Water Fill Station



Basement and Footing  
Excavation










---

## **MANPOWER COUNT**

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	3
Schofield	Site Capture/Earthwork/Utilities	10
	<b>Total:</b>	<b>13</b>

## WEATHER CONDITIONS

23  56° 27°	24  43° 26°	25  50° 21°	26  60° 24°	27  62° 36°	28  68° 32°	29  68° 39°
---	---	---	---	--	---	---

- Weather days this week: 0
- Weather days to date: 0

## UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

## SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days Without Lost Time = 26

## INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
  - Soil Compaction Testing (Ground Engineering) - **ongoing**

## NEXT WEEK'S ACTIVITIES

### Site Work

- Pad and Footing Excavation
- Underground Utility Install
- Begin Concrete Contractor Mobilization
- Form Setting @ Basement/Water Fill Station
- Fire Hydrant Install located in West Parking Lot
- Electrical Rough-In for Relocated Refill Station
- Prep Slab Subgrade for New Water Fill Station