



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY

SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 2
Week of 5/30/20 - 6/5/20
Superintendent: Larry Yeager
Author: Jarred Collom



West Park Elementary - Site Capture



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Over Lot Grading cut/fill
- Pad and Footing Excavation
- Underground Utility Install
- Concrete Mobilization
- Fire Hydrant Installation in the West Parking Lot
- Pouring Concrete Slab for Water Fill Station
- Temporary Sewer Install

Upcoming Notifications

- Water Shut-Off Early Morning on 6/8/20

CONSTRUCTION ACTIVITIES IMAGES



Continued Site Excavation



Continued Footing
Excavation



Formwork for the New
Water Fill Station



Poured Slab for Water Fill Station



Continued Footing
Excavation










Milling on 12th Street



MANPOWER COUNT

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	3
Schofield	Site Capture/Earthwork/Utilities	9
RMS Concrete	Forming	2
	Total:	14

WEATHER CONDITIONS

30  67° 35°	31  67° 35°	1  65° 37°	2  65° 36°	3  66° 36°	4  66° 38°	5  70° 41°
---	---	--	--	---	--	--

- Weather days this week: 0
- Weather days to date: 0

UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days Without Lost Time = 31

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soil Compaction Testing (Ground Engineering) - **ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Pad and Footing Excavation
- Underground Utility Install
- Begin Temporary Sanitary Sewer Installation
- Prep Footings for Existing Play Area
- Prep Footings for New ECE Classroom