



# FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

## WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 4  
Week of 6/13/20 - 6/19/20  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Jarred Collom*



West Park Elementary - Site Capture



---

## **CURRENT CONSTRUCTION ACTIVITIES**

### Enabling Site Work

- Over Lot Grading cut/fill
- Underground Utility Install
- Footing form/pour/finish
- Concrete Mobilization

**CONSTRUCTION ACTIVITIES IMAGES**



Footing Pour



Continued Form and Rebar Installation



Teacher Parking



Teacher Parking



Continued Utility Installation




Storm Water Prevention



**MANPOWER COUNT**

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	9
RMS Concrete	Form/Pour/Finish	10
	<b>Total:</b>	<b>23</b>

## WEATHER CONDITIONS



- Weather days this week: 0
- Weather days to date: 0

## UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

## SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days Without Lost Time = 43

## INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
  - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
  - Footing Reinforcement – **Received 6/19/20**
  - Open Hole – **Received 6/15/20**
  - Concrete Test – **Received 6/19/20**

## NEXT WEEK'S ACTIVITIES

### Site Work

- Underground Utility Install
- Storm Drain Installation
- Form Footings in Gym Area
- Form Walls in Basement Area
- Form Footings Between Gridlines 4A and 9A