



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 6
Week of 6/27/20 - 7/3/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Jarred Collom



West Park Elementary - Site Capture



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Utility Install
- Storm Drain Installation
- Concrete Mobilization
- Electrical Mobilization
- Form Footings in Area B
- Form Walls in Area A
- Form Footings Between Gridlines 4A and 8B

CONSTRUCTION ACTIVITIES IMAGES



Wall Formwork/Rebar Installation



Wall Formwork/Rebar Installation



Underground Utility



Underground Utility



Footing Formwork/Rebar Installation




Footing Formwork/Rebar Installation



MANPOWER COUNT

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	6
RMS Concrete	Form/Pour/Finish	16
EC Electric	Underground Electrical	2
Reigles	Underground Plumbing	2
	Total:	30

WEATHER CONDITIONS



- Weather days this week: **0**
- Weather days to date: **0**

UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days Without Lost Time = **57**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
 - Footing Reinforcement – **Received 6/19/20**
 - Open Hole – **Received 6/15/20**
 - Concrete Test – **Received 6/19/20**

NEXT WEEK'S ACTIVITIES

Site Work

- Underground Utility Install
- Storm Drain Installation
- Form Footings in Area B
- Form Walls in Area A
- Pour Footings Between Gridlines 4A and 8B
- Pour Walls From Gridline 3A to 4A