



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 8
Week of 7/11/20 - 7/17/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Jarred Collom



West Park Elementary - Site Capture



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Utility Install
- Storm Drain Installation
- Concrete Mobilization
- Electrical Mobilization
- Plumbing Mobilization
- Strip Forms in Area A
- Form Walls in Area A
- Form Walls and Pads in Area B

CONSTRUCTION ACTIVITIES IMAGES



Underground Water Line Install



Underground Water Line Install



Form Area A Walls



Strip Area B Forms



Fire Hydrant Install




Form Area A Walls and Pads



MANPOWER COUNT

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	6
RMS Concrete	Form/Pour/Finish	20
Reigles	Underground Plumbing	2
	Total:	32

WEATHER CONDITIONS



- Weather days this week: **0**
- Weather days to date: **0**

UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days Without Lost Time = **71**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
 - Footing Reinforcement – **Received 6/19/20**
 - Open Hole – **Received 6/15/20**
 - Concrete Test – **Received 6/19/20**
 - Slump Test – **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Underground Utility Install
- Underground Plumbing Install
- Storm Drain Installation
- Form/Pour/Finish Walls in Area A
- Strip Footings in Area B
- Form walls in Area B
- Form/Pour/Finish Pads in Area B