



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 8
Week of 7/18/20 - 7/24/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Jarred Collom



West Park Elementary - Site Capture



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Utility Install
- Asphalt Prep for Patch
- Concrete Mobilization
- Electrical Mobilization
- Plumbing Mobilization
- Water Tie-in to School
- Form/Pour/Finish Walls in Area A
- Strip Forms in Area A
- Form/Pour/Finish Pads in Area B

CONSTRUCTION ACTIVITIES IMAGES



Parking Lot Grading for
Snow Removal



Road Prep by Area A



Form Area B Pads



Underground Utility Install



Pouring Area A Walls



Strip Forms in Area A



MANPOWER COUNT

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	6
RMS Concrete	Form/Pour/Finish	18
Reigles	Underground Plumbing	3
EC Electric	Underground Utility	3
	Total:	34

WEATHER CONDITIONS

18  70° 38°	19  69° 42°	20  74° 35°	21  73° 39°	22  70° 40°	23  69° 39°	24  -- 42°
---	---	---	---	---	---	--

- Weather days this week: 0
- Weather days to date: 0

UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days Without Lost Time = 78

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
 - Footing Reinforcement – **Received 6/19/20**
 - Open Hole – **Received 6/15/20**
 - Concrete Test – **Received 6/19/20**
 - Slump Test – **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Underground Utility Install
- Underground Plumbing Install
- Underground Electrical Install
- Storm Drain Installation
- Strip Wall Forms in Area A
- Foundation Dampproof and Insulation Install in Area A
- Backfill Foundations in Area A
- Strip Pads in Area B



-
- Form walls in Area B
 - Form/Pour/Finish Retaining Wall Footing