



# FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

## WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 7  
Week of 7/4/20 - 7/10/20  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Jarred Collom*



West Park Elementary - Site Capture



---

## **CURRENT CONSTRUCTION ACTIVITIES**

### Enabling Site Work

- Underground Utility Install
- Storm Drain Installation
- Concrete Mobilization
- Electrical Mobilization
- Plumbing Mobilization
- Form/Pour/Finish Walls in Area A
- Form/Pour/Finish Footings and Pads in Area B
- Water Fill Station Relocation

**CONSTRUCTION ACTIVITIES IMAGES**



Pouring Basement Walls



Wall Formwork/Rebar  
Installation



Pour Area A Footings



Pour Area B Footings



Underground Utility  
Installation




Water Fill Station  
Relocation



**MANPOWER COUNT**

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	5
RMS Concrete	Form/Pour/Finish	18
EC Electric	Underground Electrical	1
Reigles	Underground Plumbing	2
	<b>Total:</b>	<b>30</b>

## WEATHER CONDITIONS



- Weather days this week: **0**
- Weather days to date: **0**

## UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

## SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days Without Lost Time = **64**

## INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
  - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
  - Footing Reinforcement – **Received 6/19/20**
  - Open Hole – **Received 6/15/20**
  - Concrete Test – **Received 6/19/20**
  - Slump Test – **Ongoing**

## NEXT WEEK'S ACTIVITIES

### Site Work

- Underground Utility Install
- Storm Drain Installation
- Form Walls in Area A
- Strip Footings in Area B