



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 10
Week of 7/25/20 - 7/31/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Jarred Collom



West Park Elementary - Site Capture



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Utility Install
- Asphalt Prep for Patch
- Concrete Mobilization
- Electrical Mobilization
- Plumbing Mobilization
- Water Tie-in to School
- Strip Wall Forms in Area A
- Dampproof and Waterproof Area A
- Underground plumbing install in Area A
- Curb and Gutter Prep

CONSTRUCTION ACTIVITIES IMAGES



Area A
Dampproofing/Waterproofing



Area A
Dampproofing/Waterproofing



Teacher parking and Bus
Loop Grading



Curb and Gutter Prep



Pouring Area B Walls



Underground Utility
Installation



MANPOWER COUNT

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	7
RMS Concrete	Form/Pour/Finish	18
Reigles	Underground Plumbing	4
EC Electric	Underground Utility	2
Swat-Radon	Swat-Radon Mitigation	1
	Total:	36

WEATHER CONDITIONS

25 ☁ 59° 48°	26 ☁ 68° 44°	27 ☁☀ 68° 45°	28 ☁☀ 65° 43°	29 ☁☀ 71° 38°	30 ☀ 70° 42°	31 ☁☀ 73° 39°
-----------------------	-----------------------	------------------------	------------------------	------------------------	-----------------------	------------------------

- Weather days this week: 0
- Weather days to date: 0

UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days Without Lost Time = 85

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
 - Footing Reinforcement – **Received 6/19/20**
 - Open Hole – **Received 6/15/20**
 - Concrete Test – **Received 6/19/20**
 - Slump Test – **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Underground Utility Install
- Underground Plumbing Install
- Underground Electrical Install
- Strip Pads in Area B
- Strip Forms in Area B
- Form/Pour/Finish Retaining Wall Footing
- Dampproof and Waterproof Area A
- Curb and Gutter Prep



- Backfill Foundation and Insulation