



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 11
Week of 8/1/20 - 8/7/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Jarred Collom



West Park Elementary - Site Capture



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Utility Install
- Asphalt Prep for Patch
- Concrete Mobilization
- Electrical Mobilization
- Plumbing Mobilization
- Strip Wall Forms in Area A
- Dampproof and Waterproof Area A&B
- Underground plumbing install in Area A&B
- Form/Pour/Finish Retaining Walls
- Form/Pour/Finish Area B Walls
- Curb and Gutter Prep

CONSTRUCTION ACTIVITIES IMAGES



Form Outdoor ECE Classroom



Pour Footing for Retaining Walls



Curb and Gutter Prep



Backfill Foundation in Area A



Dampproofing and Waterproofing Area A/B




Underground Utility Install and Form Area B Walls



MANPOWER COUNT

Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	7
RMS Concrete	Form/Pour/Finish	15
Reigles	Underground Plumbing	4
EC Electric	Underground Utility	2
Accurate Insulation	Dampproofing & Waterproofing	3
	Total:	35



- Weather days this week: **0**
- Weather days to date: **0**

UPCOMING WEATHER RISKS

- Currently, no weather risks are forecasted.

SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days Without Lost Time = **92**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soil Compaction Testing (Ground Engineering) – **Received 6/10/20**
 - Footing Reinforcement – **Received 6/19/20**
 - Open Hole – **Received 6/15/20**
 - Concrete Test – **Received 6/19/20**
 - Slump Test – **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Underground Utility Install
- Underground Plumbing Install
- Underground Electrical Install
- Backfill Retaining Wall and Area A
- Form/Pour/Finish Retaining Wall Footing
- Form/Pour/Finish Walls in Area B
- Dampproof and Waterproof Area A&B
- Curb and Gutter Prep
- Backfill Foundation and Insulation