



**FCI CONSTRUCTORS, INC.**  
WEST PARK ELEMENTARY

**WEST PARK ELEMENTARY**  
**SUPERINTENDENT WEEKLY ACTIVITY REPORT**

---

Report Number 13  
Week of 8/16/20 - 8/21/20  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Larry Yeager*



West Park Elementary



---

## **CURRENT CONSTRUCTION ACTIVITIES**

### Enabling Site Work

- Underground Plumbing/Electrical @ Basement and Area B
- Form/Pour/Finish Area A Walls
- Ribbon Curb Form and Pour
- Forming Pads/Pilasters in Area B
- Sidewalk Prep/Form-setting @ Existing Playground

## **SITE VISITS**

- No visits were scheduled

**CONSTRUCTION ACTIVITIES IMAGES**



Sidewlk Forms Set @ Existing Playground



Northeast Entrance Poured



Backfill @ Basement



Backfill @ East Side Area B



Crusher




Roadway Prep

## MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	7
RMS Concrete	Form/Pour/Finish	15
Reigles	Underground Plumbing	5
EC Electric	Underground Utility	2
Accurate Insulation	Waterproofing/Insulation	2
PMS Paving	Paving Patches	
	<b>Total:</b>	<b>35</b>

## WEATHER HISTORY



- **Weather days this week: 0**
- **Weather days to date: 0**

## FORECASTED WEATHER



## UPCOMING WEATHER RISKS

- **There are currently no weather risks forecasted**

## SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days Without Lost Time = **104**

## INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
  - Soils Testing (Ground Engineering) – **Ongoing**
  - Rebar Reinforcement (Ground Engineering) – **Ongoing**
  - Concrete Testing (Ground Engineering) – **Ongoing**
  - Electrical Underground (DORA) - **Ongoing**

## NEXT WEEK'S ACTIVITIES

### Site Work

- Plumbing & Electrical Underground Rough - In
- Foundation Backfill Area A/B
- Civil Sitework; Upper Lot & C&G Prep, Pour Sidewalk @ Playground, Retaining Walls @ Upper Lot
- Pour Wall on Grids MB, LA, and MA
- Basement Slab Subgrade Prep/Crawlspace Backfill
- North Roadway Subgrade Prep
- Area A Steel Install
- Grease Trap Install
- Pour Interior Pads & Pilasters Area A/B