



# FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

## WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 11  
Week of 8/1/20 - 8/7/20  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Larry Yeager*



West Park Elementary - FOCUSED!



---

## **CURRENT CONSTRUCTION ACTIVITIES**

### Enabling Site Work

- Underground Plumbing/Electrical @ Basement and Area B
- Strip Wall Forms in Area A
- Dampproof / Insulate Walls @ Area B
- Form/Pour/Finish Area B Walls
- Ribbon Curb Form and Pour
- Backfill @ Area B Foundation & Existing Playground Retaining Wall
- Forming Pilasters in Area B
- Paving Patches On 12<sup>th</sup> St. & Behind School
- Sidewalk Prep @ Existing Playground

## **SITE VISITS**

- 8/11 & 8/14 – Faculty and Students Jobsite Tour

## CONSTRUCTION ACTIVITIES IMAGES



Backfill @ Existing Playground Retaining Wall



Waterproofing & Insulation @ Area B



Ribbon Curb @ East Entrance



Paving @ Bus Drop Off Entrance



Plumbing Underground @ Area B



Formwork @ Northeast Entrance




*Boys Will Be Boys  
on Lifesize Tonka  
Toys*



## MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	4
Schofield	Site Capture/Earthwork/Utilities	7
RMS Concrete	Form/Pour/Finish	15
Reigles	Underground Plumbing	4
EC Electric	Underground Utility	2
Accurate Insulation	Waterproofing/Insulation	3
PMS Paving	Paving Patches	
	<b>Total:</b>	<b>35</b>

## WEATHER HISTORY



- Weather days this week: 0
- Weather days to date: 0

## FORECASTED WEATHER



## UPCOMING WEATHER RISKS

- There are currently no weather risks forecasted

## SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days Without Lost Time = 97

## INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
  - Soils Testing (Ground Engineering) – **Ongoing**
  - Rebar Reinforcement (Ground Engineering) – **Ongoing**
  - Concrete Testing (Ground Engineering) – **Ongoing**
  - Electrical Underground (DORA) - **Ongoing**

## NEXT WEEK'S ACTIVITIES

### Site Work

- Plumbing & Electrical Underground Rough - In
- Foundation Backfill Area A/B
- Civil Sitework; Prep and Pour Curb, Entrance, Retaining Walls, Sidewalk @ Playground
- Pour Wall on Grids MB, LA, and MA
- Basement Slab Subgrade Prep
- North Roadway Subgrade Prep