



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY

SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 17
Week of 9/12/20 - 9/18/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



Site Capture #4

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Plumbing/Electrical
- Iron Erection @ Basement Area
- Wall Pour @ EA, DA, HB/Trash Enclosure
- Slab Prep Area B
- Radiant Tubing Install
- Curb & Gutter Form/Pour @ Upper Lot
- North Roadway Paving Prep

SITE VISITS

- Encon (Stresscon)

CAPTURED PHOTOS



UNDERSLAB INSULATION



UPPER BASEMENT STEEL ERECTION



CURB AND GUTTER UPPER LOT




RADIANT TUBING INSTALL ZONE 6



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	5, 2 Temps
Schofield	Site Capture/Earthwork/Utilities	11
RMS Concrete	Form/Pour/Finish	10
Reigles	Underground Plumbing	7
EC Electric	Underground Utility	2
Accurate Insulation	Waterproofing/Insulation	3
Iron Industries	Steel Erection	7
Stresscon	Layout, Helical Install	2
	Total:	48

WEATHER HISTORY



- **Weather days lost this week: 0**
- **Weather days to date: 0**

FORECASTED WEATHER



UPCOMING WEATHER RISKS

- **Possible showers Monday and Tuesday**



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **132**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soils Testing (Ground Engineering) - **Ongoing**
 - Rebar Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete Testing (Ground Engineering) - **Ongoing**
 - Electrical Underground (DORA) – **Ongoing**
 - Plumbing Underground (DORA) – **Ongoing**
 - Steel Inspections (Ground Engineering) - **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Plumbing & Electrical Underground Rough - In
- Slab Prep Area B
- Civil Sitework; Upper Lot C&G Form/Pour, Ribbon Curb @ North Roadway, ECE Play Area Retaining Wall, North Roadway Paving Prep, Upper Lot Paving Prep
- Area A Iron Erection @ Basement Area (Joist and Decking)
- Backfill Walls @ DA, 8A, HB, & Trash Enclosure, Interior Pads and Pilasters
- Slab Pour Zone 6