



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY

SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 16
Week of 9/5/20 - 9/11/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



Site Capture #3

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Plumbing/Electrical
- Remaining Pad and Pilaster Forming Area A
- Iron Erection @ Basement Area
- Footing Formwork EA, DA, HB
- Slab Prep Area B
- Ribbon Curb Forming @ Upper Lot

SITE VISITS

- No site visits were scheduled this week

CAPTURED PHOTOS



FOOTING PREP



UNDERGROUND UTILITIES & PAD PREP



GREASE TRAP BACKFILLED




SLAB PREP AREA B



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	5, 1 Temp
Schofield	Site Capture/Earthwork/Utilities	5
RMS Concrete	Form/Pour/Finish	6
Reigles	Underground Plumbing	4
EC Electric	Underground Utility	2
Accurate Insulation	Waterproofing/Insulation	0
Iron Industries	Steel Erection	5
	Total:	27

WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

FORECASTED WEATHER



UPCOMING WEATHER RISKS

- There are no weather risks forecasted



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **125**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soils Testing (Ground Engineering) - **Ongoing**
 - Rebar Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete Testing (Ground Engineering) - **Ongoing**
 - Electrical Underground (DORA) - **Ongoing**
 - Plumbing Underground (DORA) - **Ongoing**
 - Weld Inspections (Ground Engineering) - **Ongoing**

NEXT WEEK'S ACTIVITIES

Site Work

- Plumbing & Electrical Underground Rough - In
- Slab Prep Area B
- Civil Sitework; Upper Lot C&G Prep/Pour, Retaining Wall @ Upper Lot, Paving Prep, South Entrance Curb Cut Prep/Pour
- North Roadway Subgrade Prep
- Area A Iron Erection @ Basement Area
- Pour Remaining Interior Pads & Pilasters Area A
- Radon Mitigation Install Zone 6
- Footing Pour and Wall Form/Pour DA, 8A, HB, & Trash Enclosure