



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 20
Week of 10/03/20 - 10/09/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



Site Capture #7





CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Plumbing/Electrical
- Iron Erection @ Area A,B
- Slab Prep Area B Zone 7, Area A Zone 3,4
- Radiant Tubing Install Zone 7
- Drive lane Paving
- Electrical Service Install
- 1st Floor roof decking install above basement
- Precast panel install completion

SITE VISITS

- Excel, Sturgeon

CAPTURED PHOTOS



DRIVE LANE PAVING



SIDEWALK PREP @ UPPER LOT



SLAB ON DECK PREP




BRICK ON PRECAST PANELS



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	5, 2 Temps
Schofield	Site Capture/Earthwork/Utilities	6
RMS Concrete	Form/Pour/Finish	5
Reigles	Underground Plumbing	8
EC Electric	Underground Utility	2
Iron Industries	Iron Erection	7
Stresscon	Precast Panels	7
PMS Paving	Paving	5
	Total:	47

WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

FORECASTED WEATHER



UPCOMING WEATHER RISK

- Milder Temperatures Predicted

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days without lost time = 153



INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Soils Testing (Ground Engineering) - **Ongoing**
 - Rebar Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete Testing (Ground Engineering) - **Ongoing**
 - Electrical Underground (DORA) – **Ongoing**
 - Plumbing Underground (DORA) – **Ongoing**
 - Steel Inspections (Ground Engineering) – **Ongoing**
 - Radiant Heat Pressure Monitoring (Ground Engineering) – **Ongoing**
 - Paving Inspections (Ground Engineering) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- Plumbing & Electrical Underground
- Curb and Gutter Pour (Harrison Ave)
- Sidewalk Pour @ Upper Lot
- Slab Prep Area B (Zone 4)
- Area A & B Iron Erection
- Polished Concrete Pour (Area B)
- Radiant Tubing Install (Slab on Deck)
- Curb & Gutter on Harrison Ave
- Electrical Service Install
- Slab On Deck Pour