



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 21
Week of 10/17/20 - 10/23/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



Site Capture #8

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Underground Plumbing/Electrical
- Iron Erection @ Area A & B
- Radiant Tubing Install Zone 1,3,4
- Electrical Service Install
- Slab Prep Area A & B
- Light Pole Base Pours
- Basement/ 1st Floor Framing

SITE VISITS

- No Scheduled visits this week

CAPTURED PHOTOS



1st FLOOR ABOVE BASEMENT



SLAB PREP AREA A



8 WEEKS AGO!



NOW!



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	5, 1 Temp
Schofield	Site Capture/Earthwork/Utilities	0
RMS Concrete	Form/Pour/Finish	10
Reigles	Underground Plumbing	8
EC Electric	Underground Utility	2
Iron Industries	Iron Erection	12
SWAT	Radon	1
Accurate Insulation	Insulation	2
	Total:	41

WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

FORECASTED WEATHER



UPCOMING WEATHER RISK

- Snow and Colder Temperatures Predicted

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days without lost time = 167



INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Rebar Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete Testing (Ground Engineering) - **Ongoing**
 - Electrical Underground (DORA) – **Ongoing**
 - Plumbing Underground (DORA) – **Ongoing**
 - Steel Inspections (Ground Engineering) – **Ongoing**
 - Radiant Heat Pressure Monitoring (Ground Engineering) – **Ongoing**

NEXT WEEK'S ACTIVITIES

- Slab Prep Area A&B
- Area A & B Iron Erection
- Radiant Tubing Install (Slab)
- Roof Decking
- Concrete Slab Pour
- Framing
- Civil Site Work