

## FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

# WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 23 Week of 10/31/20 - 11/06/20 Superintendents: Austin Liesmer, Larry Yeager Author: Larry Yeager



Site Capture #10

NUMBER 23 | Week of 10/31/20 – 11/06/20 West Park Elementary Austin Liesmer, Larry Yeager

### **CURRENT CONSTRUCTION ACTIVITIES**

### **Enabling Site Work**

- Underground Plumbing/Electrical
- Iron Erection @ Area B
- Radiant Tubing Install Zone 3
- Temp Electrical Service Install
- Slab Prep Zone 3
- Polished Concrete Pours (Commons, Art Room, Corridors)
- Area A&B Exterior Framing
- Upper Parking Lot Sidewalk Pours
- Gas Meter Install

#### **SITE VISITS**

Chris Nay (CDPS)

### **CAPTURED PHOTOS**



**TOPPING OUT CEREMONY** 



**GLU-LAM INSTALL** 







**EXTERIOR WALL FRAMING** 

NUMBER 23 | Week of 10/31/20 – 11/06/20 West Park Elementary Austin Liesmer, Larry Yeager



### **MANPOWER COUNT**


Trade Partners	Responsibility	Manpower Count	
FCI Constructors, Inc.	General Contractor	6, & 4 Temps	
Schofield	Site Capture/Earthwork/Utilities	0	
RMS Concrete	Form/Pour/Finish	10	
Reigles	Underground/Radiant Tubing	10	
EC Electric	Underground/Rough In	4	
Iron Indastries	Iron Erection	12	
SWAT	Radon Mitigation	1	
Accurate Insulation	Insulation	0	
	Total:	47	

### **WEATHER HISTORY**

1	2	3	4	5	6	7
<b>56°</b>	<b>59°</b>	<b>57°</b>	<b>53°</b>	<b>61°</b>	<b>51°</b>	<b>48°</b>
17°	18°	24°	24°	23°	22°	25°

- Weather days lost this week: 0
- Weather days to date: 0

### **FORECASTED WEATHER**



### **UPCOMING WEATHER RISK**

• Snow, Colder Temps Predicted

### **SAFETY REPORT**

- Lost Time Accidents to Date = 0
- Accidents This Week = **0**
- Days without lost time = <u>181</u>

#### SUPERINTENDENT'S WEEKLY ACTIVITY REPORT

NUMBER 23 | Week of 10/31/20 – 11/06/20 West Park Elementary Austin Liesmer, Larry Yeager

### **INSPECTIONS/TESTING REPORT**

- All inspection parties present for their responsibilities
  - o Concrete Reinforcement (Ground Engineering) Ongoing
  - o Concrete Testing (Ground Engineering) Ongoing
  - o Electrical Underground (DORA) Ongoing
  - o Plumbing Underground (DORA) **Ongoing**
  - Steel Inspections (Ground Engineering) Ongoing
  - o Radiant Heat Pressure Monitoring (Ground Engineering) Ongoing

### **NEXT WEEK'S ACTIVITIES**

- Slab Prep Area A
- Area B Iron Erection
- Radiant Tubing Install (Slab)
- Concrete Slab Pour
- Framing
- Civil Site Concrete Pours