



# FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

## WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 25  
Week of 11/14/20 - 11/20/20  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Larry Yeager*



**Site Capture #12**

## CURRENT CONSTRUCTION ACTIVITIES

### Enabling Site Work

- Iron Erection/Fixes @ Area B
- Roof Decking
- Area A & B Exterior Framing
- Exterior Sheathing
- ECE Indoor Play Area Pour
- MEP Rough-in

## SITE VISITS

- No site visits were scheduled

## CAPTURED PHOTOS



**COLUMN SIGNING**



**GYM SLAB PREP**



**ROOFING INSTALL**




**PARAPET FRAMING**



## MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	6, & 2 Temps
Schofield	Site Capture/Earthwork/Utilities	4
RMS Concrete	Form/Pour/Finish	7
Reigles	Rough - in	7
EC Electric	Rough In	4
Iron Industries	Iron Erection/Roof Decking	11
Service West	Framing/Exterior Sheathing	15
	<b>Total:</b>	<b>56</b>

## WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

## FORECASTED WEATHER



## UPCOMING WEATHER FORECAST

- Colder nighttime temps predicted

## SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days without lost time = 195



## **INSPECTIONS/TESTING REPORT**

- All inspection parties present for their responsibilities
  - Concrete Reinforcement (Ground Engineering) - **Ongoing**
  - Concrete Testing (Ground Engineering) - **Ongoing**
  - Electrical (DORA) – **Ongoing**
  - Plumbing (DORA) – **Ongoing**
  - Steel Inspections (Ground Engineering) – **Ongoing**
  - Framing Inspections (Ground Engineering) - **Ongoing**

## **NEXT WEEK'S ACTIVITIES**

- Gym Floor Pours
- Area A/B Roof Decking
- Roofing
- Glu-Lam Blocking
- Exterior Framing/Sheathing/Parapet Insulation
- Music Room Radiant Tubing/Slab Prep
- Parapet Framing