



# FCI CONSTRUCTORS, INC.

## WEST PARK ELEMENTARY

### WEST PARK ELEMENTARY

### SUPERINTENDENT WEEKLY ACTIVITY REPORT

---

Report Number 24  
Week of 11/07/20 - 11/13/20  
*Superintendents: Austin Liesmer, Larry Yeager*  
*Author: Larry Yeager*



**Site Capture #11**

## CURRENT CONSTRUCTION ACTIVITIES

### Enabling Site Work

- Iron Erection @ Area B
- Roof Decking
- Area A&B Exterior Framing
- Exterior Sheathing
- Slab Pours Area A

## SITE VISITS

- No site visits were scheduled

## CAPTURED PHOTOS



TRANSFORMER INSTALL



EXTERIOR SHEATHING



GYM DECKING




GLU-LAM NORTH



## MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	6, & 4 Temps
Schofield	Site Capture/Earthwork/Utilities	0
RMS Concrete	Form/Pour/Finish	7
Reigles	Underground/Radiant Tubing	7
EC Electric	Underground/Rough In	2
Iron Industries	Iron Erection	11
Service West	Framing/Drywall	15
	<b>Total:</b>	<b>52</b>

## WEATHER HISTORY



- **Weather days lost this week: 0**
- **Weather days to date: 0**

## FORECASTED WEATHER



## UPCOMING WEATHER FORECAST

- **Warmer Temps Predicted**

## SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **188**



## **INSPECTIONS/TESTING REPORT**

- All inspection parties present for their responsibilities
  - Concrete Reinforcement (Ground Engineering) - **Ongoing**
  - Concrete Testing (Ground Engineering) - **Ongoing**
  - Electrical (DORA) – **Ongoing**
  - Plumbing (DORA) – **Ongoing**
  - Steel Inspections (Ground Engineering) – **Ongoing**
  - Framing Inspections (Ground Engineering) - **Ongoing**

## **NEXT WEEK'S ACTIVITIES**

- Gym Floor Prep
- Area B Iron Erection
- Roofing
- Glu-Lam Blocking
- Exterior Framing/Sheathing/Parapet Insulation
- Indoor ECE Play Area Pour