



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 28
Week of 12/12/20 - 12/18/20
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



Site Capture #15



CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Area A & B Exterior/Interior Framing
- Exterior Sheathing
- MEP Rough-in
- Upper Drywall
- Ice and Snow Removal/Jobsite Clean-up
- Roofing @ Area B
- Interior Backing Area A
- Diamond Pour Back, Mezzanine Pour, Depressed Freezer Slab Pour

SITE VISITS

- **None Scheduled**

CAPTURED PHOTOS



MUSIC ROOM



AREA A UPPER DRYWALL



AREA B ROOFING



CORRIDOR LOOKING WEST AREA B



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	8 FCI, & 13 Temps
Schofield	Site Capture/Earthwork/Utilities	0
RMS Concrete	Form/Pour/Finish	6
Reigles	Rough - in	12
EC Electric	Rough In	8
Iron Industries	Iron Erection/Roof Decking	5
Service West	Framing/Exterior Sheathing	17
Skyline Contractors	Roofing	10
Total:		79

WEATHER HISTORY



- Weather days lost this week: **0**
- Weather days to date: **0**

FORECASTED WEATHER



UPCOMING WEATHER FORECAST

- Snow forecasted for Wednesday

SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **223**



INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Concrete Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete Testing (Ground Engineering) - **Ongoing**
 - Electrical (DORA) – **Ongoing**
 - Plumbing (DORA) – **Ongoing**
 - Steel Inspections (Ground Engineering) – **Ongoing**
 - Framing Inspections (Ground Engineering) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- Roofing
- MEP Rough-in
- Snow and Ice Removal/Jobsite Clean-up (Ongoing)
- Canopy/Seat Wall Pour
- Kitchen/Music Room Stair Walls Form & Pour
- Interior Framing (Area B)
- Upper Drywall