



FCI CONSTRUCTORS, INC.
WEST PARK ELEMENTARY

WEST PARK ELEMENTARY
SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 34
Weeks of 1/30/21 – 2/5/21
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



SITE CAPTURE #21

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- Interior Framing
- MEP Rough-in
- Roofing @ Area A/B
- In Wall Backing
- Fire Suppression Rough-in
- Tape and Finish Drywall Area A
- Acoustic Insulation
- Brick Veneer

SITE VISITS

- No site visits were scheduled

CAPTURED PHOTOS



BRICK VENEER BASEMENT LEVEL



CLASSROOM WALL TEXTURE



RACK SYSTEM @ CORRIDOR H130




WATERING HOLE @ CORRIDOR H130



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	9 FCI, & 1 Temp
Schofield	Site Capture/Earthwork/Utilities	0
RMS Concrete	Site Concrete	0
Reigles	Plumbing & Mechanical	20
EC Electric	Electrical	13
Iron Industries	Iron Erection/Roof Decking	3
Service West	Framing	12
Skyline Contractors	Roofing	10
Concrete Visions	Floor Polishing	0
Stresscon	Precast Panels	0
Swat Group	Radon	0
Excel Fire Protection	Fire Suppression	2
ASCO Construction, LLC	Brick Veneer/Masonry	6
Summit Sealants	Sealants/Caulking	7
	TOTAL:	83

WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

FORECASTED WEATHER



UPCOMING WEATHER FORECAST

- More snow forecasted for Wednesday. Single digit lows late week.

SAFETY REPORT

- Lost Time Accidents to Date = 0
- Accidents This Week = 0
- Days without lost time = 272

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities
 - Concrete Reinforcement (Ground Engineering) - **Ongoing**
 - Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
 - Mechanical (Ground Engineering) - **Ongoing**
 - Electrical (DORA) – **Ongoing**
 - Plumbing (DORA) – **Ongoing**
 - In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
 - Steel Inspections (Ground Engineering) – **Ongoing**
 - Roofing (Ground Engineering) – **Ongoing**
 - Framing Inspections (Ground Engineering) – **Ongoing**
 - Envelope Tightness (PCD Engineering) – **Ongoing**
 - Exterior Insulation (Ground Engineering) – **Ongoing**
 - Duct Inspection (Ground Engineering) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- Roofing
- MEP Rough-in
- Seal Wall Penetrations
- Interior Framing Area A/B
- Hang/Tape/Finish Drywall Area A/B
- Frame Hard Lids & Soffits
- Hard Lid Rough-in
- Fire Suppression Rough-in
- Acoustic Insulation Area B
- Set Window Frames/Glazing
- Drywall Window Returns
- Exterior Insulation/Brick Veneer