



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 41
Weeks of 3/20/21 – 3/26/21
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



SITE CAPTURE #28

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- MEP Rough-in/Trim
- Fire Suppression Rough-in
- Hard-lid Framing
- Tape and Finish Drywall Area B
- Casework Install
- Restroom/Corridor Tile
- Pipe/Duct Insulation
- Brick Veneer
- Interior Prime and Paint
- Low Volt Rough-in
- Classroom Grid Ceiling Install
- Basement/Crawlspace Insulation
- Addition Ground Thawing/Storm Re-route

SITE VISITS

- No site visits were scheduled.

CAPTURED PHOTOS



STORM SEWER RE-LOCATE @ ADDITION



BACK-UP GENERATOR SET



CORRIDOR TILE



ECE ACCENT PAINT



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	9
Schofield	Excavation	5
Reigles	Plumbing & Mechanical	21
EC Electric	Electrical	11
Service West	Framing	10
Colorado Floorworks	Tile	7
Excel Fire Protection	Fire Suppression	3
ASCO Construction, LLC	Brick Veneer/Masonry	16
Innovative Painting	Painting	3
Sidney Millworks	Casework	6
Eagle Valley Glass and Mirror	Glazing	2
Skyline Contractors	Roofing	2
	TOTAL:	95

WEATHER HISTORY



- Weather days lost this week: **0**
- Weather days to date: **0**

FORECASTED WEATHER



UPCOMING WEATHER FORECAST

- Warmer daytime temperatures forecasted through the week.



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **321**

INSPECTIONS/TESTING REPORT

- All inspection parties present for their responsibilities.
- Concrete Reinforcement (Ground Engineering) - **Ongoing**
- Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
- Mechanical (Ground Engineering) - **Ongoing**
- Electrical (DORA) – **Ongoing**
- Plumbing (DORA) – **Ongoing**
- In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
- Steel Inspections (Ground Engineering) – **Ongoing**
- Roofing (Ground Engineering) – **Ongoing**
- Framing Inspections (Ground Engineering) – **Ongoing**
- Envelope Tightness (PCD Engineering) – **Ongoing**
- Exterior Insulation (Ground Engineering) – **Ongoing**
- Duct Inspection (Ground Engineering) – **Ongoing**
- Fire Suppression (Leadville Fire) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- MEP Rough-in
- Low Volt Rough-in
- Seal Wall Penetrations
- Hang/Tape/Finish Drywall Area B
- Frame Hard Lids & Soffits
- Hard Lid Rough-in
- Fire Suppression Rough-in
- Acoustic Insulation Area B
- Exterior Insulation/Brick Veneer
- Interior Prime and Paint
- Casework Install
- Classroom Grid Ceiling Install
- Basement/Crawlspace Insulation
- Restroom/Corridor Wall Tile
- Addition Underground Storm Drain Re-route