



FCI CONSTRUCTORS, INC.
WEST PARK ELEMENTARY

WEST PARK ELEMENTARY
SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 43
Weeks of 4/3/21 – 4/9/21
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



SITE CAPTURE #30

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- MEP Rough-in/Trim
- Fire Suppression Rough-in
- Tape and Finish Drywall Area B
- Restroom/Corridor Tile
- Pipe/Duct Insulation
- Brick Veneer
- Interior Prime and Paint
- Wall Tile Install
- Low Volt Rough-in
- Classroom Grid Ceiling Install
- Addition Foundation Footing Forming

SITE VISITS

- Earth Services/WEECYCLE ENVIRONMENTAL CONSULTING inc. (Abatement Coordination Mtg.)
- Jackie Littlepage/Marc Benchimol (Lake County Public Health Agency)

CAPTURED PHOTOS



DOOR/HARDWARE INSTALL



ADDITION FOUNDATION FORMING



ECE PLAYGROUND SUB GRADE PREP



SUB GRADE PREP @ OUTDOOR LEARNING



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	8/2 temps
Schofield	Excavation	8
Reigles	Plumbing & Mechanical	20
EC Electric	Electrical	9
Service West	Framing/Drywall/Grid Ceilings	10
Colorado Floorworks	Tile	4
Concrete Visions	Floor Polishing	2
Excel Fire Protection	Fire Suppression	2
ASCO Construction, LLC	Brick Veneer/Masonry	15
Mike Harmeling Construction Services	Doors/Hardware	2
Innovative Painting	Painting	3
Sidney Millworks	Casework	6
Eagle Valley Glass and Mirror	Glazing	4
Fontaine Design Group	Metal Panels	3
Skyline Contractors	Roofing	2
	TOTAL:	100

WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

FORECASTED WEATHER



UPCOMING WEATHER FORECAST

- Moisture forecasted for Tuesday and Thursday with daytime highs in the 40's. Sub-freezing nighttime lows.



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **335**

INSPECTIONS/TESTING REPORT

- **All inspection parties present for their responsibilities.**
- Concrete Reinforcement (Ground Engineering) - **Ongoing**
- Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
- Mechanical (Ground Engineering) - **Ongoing**
- Electrical (DORA) – **Ongoing**
- Plumbing (DORA) – **Ongoing**
- In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
- Steel Inspections (Ground Engineering) – **Ongoing**
- Roofing (Ground Engineering) – **Ongoing**
- Framing Inspections (Ground Engineering) – **Ongoing**
- Envelope Tightness (PCD Engineering) – **Ongoing**
- Exterior Insulation (Ground Engineering) – **Ongoing**
- Duct Inspection (Ground Engineering) – **Ongoing**
- Fire Suppression (Leadville Fire) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- MEP Rough-in/Trim
- Addition Form/Pour
- Low Volt Rough-in
- Hang/Tape/Finish Drywall Area B
- Fire Suppression Rough-in
- Concrete Floor Polishing
- Exterior Insulation/Brick Veneer
- Interior Prime and Paint
- Casework Install
- Classroom Grid Ceiling Install
- Restroom/Corridor Wall Tile
- Civil Site Prep
- Fireplace Install