



FCI CONSTRUCTORS, INC.

WEST PARK ELEMENTARY

WEST PARK ELEMENTARY SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 51
Weeks of 6/12/21 – 6/18/21
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



SITE CAPTURE #39

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- MEP Rough-in/Trim
- Site Sub-grade Prep/Pour
- Fire Suppression Trim
- Finish Drywall Area B/Commons
- Specialties Install
- Interior Window Sealing
- Gym Flooring Install
- Ceiling Tile
- Interior Prime and Paint
- Low Volt Rough-in/Trim
- Exterior Snowmelt Main Line Install

SITE VISITS

- David Chadwell (State Fire Marshall)
- Robert Szynskie (Earth Services & Abatement)

CAPTURED PHOTOS



GYM FLOORING



SEALED GLU-LAMS



ADDITION INTERIOR/EXTERIOR FRAMING




KITCHEN EQUIPMENT INSTALL



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	9 & 2 Temps
Schofield	Excavation	0
Reigles	Plumbing & Mechanical	22
EC Electric	Electrical	16
Service West	Framing/Drywall/Grid Ceilings	8
Colorado Floorworks	Tile/Carpet	4
RMS	Site Concrete	0
Iron Industries	Iron Erection	0
Excel Fire Protection	Fire Suppression	2
ASCO Construction, LLC	Brick Veneer/Masonry	14
Fountaine Design Group dba FDG Products	Metal Panels	5
Innovative Painting	Painting	3
Sidney Millworks	Casework	0
Eagle Valley Glass and Mirror	Glazing	6
Grady's Restaurant and Bar Supply	Kitchen Equipment	4
Total:		95

WEATHER HISTORY



- Weather days lost this week: 0
- Weather days to date: 0

FORECASTED WEATHER



UPCOMING WEATHER FORECAST

- Warm sunny days forecasted throughout next week.



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **405**

INSPECTIONS/TESTING REPORT

- **All inspection parties present for their responsibilities.**
- Concrete Reinforcement (Ground Engineering) - **Ongoing**
- Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
- Mechanical (Ground Engineering) - **Ongoing**
- Electrical (DORA) – **Ongoing**
- Plumbing (DORA) – **Ongoing**
- In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
- Steel Inspections (Ground Engineering) – **Ongoing**
- Roofing (Ground Engineering) – **Ongoing**
- Framing Inspections (Ground Engineering) – **Ongoing**
- Envelope Tightness (PCD Engineering) – **Ongoing**
- Exterior Insulation (Ground Engineering) – **Ongoing**
- Duct Inspection (Ground Engineering) – **Ongoing**
- Fire Suppression (Leadville Fire) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- MEP Rough-in/Trim
- MEP Start-up (Tentative regarding Xcel Meter Set)
- Low Volt Rough-in Fire Suppression Trim
- Addition Interior/Exterior Framing/Sheathing
- Specialties Install
- Bathroom Accessories
- Ceiling Tile Drop
- Interior Prime and Paint
- Grid Ceiling Install
- Civil Site Prep/Pour
- Harrison Road Closure (Concrete Demo, Pour-back, Paving @ Harrison, 12th, & Main Entrance)
- MEP Trim
- Gym Flooring Install
- Deficiency Walk
- Kitchen Equipment Install
- Final Clean (Area A Classrooms)
- Round room Abatement
- FCI's Demo Scope (Existing School)
- School Move