



FCI CONSTRUCTORS, INC.
WEST PARK ELEMENTARY

WEST PARK ELEMENTARY
SUPERINTENDENT WEEKLY ACTIVITY REPORT

Report Number 52
Weeks of 6/19/21 – 6/25/21
Superintendents: Austin Liesmer, Larry Yeager
Author: Larry Yeager



SITE CAPTURE #40

CURRENT CONSTRUCTION ACTIVITIES

Enabling Site Work

- MEP Rough-in/Trim
- Site Sub-grade Prep/Pour
- Fire Suppression Trim
- Finish/ Touch Up Drywall
- Kitchen Equipment Install
- Interior/Exterior Window, Veneer Sealing
- Ceiling Tile Drop
- Interior Prime And Paint
- Low Volt Trim Out
- Exterior Snowmelt Main Line Install
- Final Cleaning

SITE VISITS

- No site visits scheduled.

CAPTURED PHOTOS



ADDITION DUCTWORK



AREA A CORRIDOR FLOORING



BIG #@\$@ FAN




GYM FLOORING



MANPOWER COUNT


Trade Partners	Responsibility	Manpower Count
FCI Constructors, Inc.	General Contractor	9 & 2 Temps
Schofield	Excavation	8
Reigles	Plumbing & Mechanical	22
EC Electric	Electrical	16
Service West	Framing/Drywall/Grid Ceilings	8
Colorado Floorworks	Tile/Carpet	4
RMS	Site Concrete	5
Iron Industries	Iron Erection	0
Excel Fire Protection	Fire Suppression	2
Fountaine Design Group dba FDG Products	Metal Panels	5
Innovative Painting	Painting	3
Sidney Millworks	Casework	2
Eagle Valley Glass and Mirror	Glazing	6
Grady's Restaurant and Bar Supply	Kitchen Equipment	4
Total:		96

WEATHER HISTORY



- Weather days lost this week: **0**
- Weather days to date: **0**

FORECASTED WEATHER



UPCOMING WEATHER FORECAST

- Clear days with cool overnight temps .



SAFETY REPORT

- Lost Time Accidents to Date = **0**
- Accidents This Week = **0**
- Days without lost time = **412**

INSPECTIONS/TESTING REPORT

- **All inspection parties present for their responsibilities.**
- Concrete Reinforcement (Ground Engineering) - **Ongoing**
- Concrete/Asphalt Testing (Ground Engineering) – **Ongoing**
- Mechanical (Ground Engineering) - **Ongoing**
- Electrical (DORA) – **Ongoing**
- Plumbing (DORA) – **Ongoing**
- In Floor Heat/Snow Melt (Ground Engineering) - **Ongoing**
- Steel Inspections (Ground Engineering) – **Ongoing**
- Roofing (Ground Engineering) – **Ongoing**
- Framing Inspections (Ground Engineering) – **Ongoing**
- Envelope Tightness (PCD Engineering) – **Ongoing**
- Exterior Insulation (Ground Engineering) – **Ongoing**
- Duct Inspection (Ground Engineering) – **Ongoing**
- Fire Suppression (Leadville Fire) - **Ongoing**

NEXT WEEK'S ACTIVITIES

- MEP Rough-in/Trim
- MEP Start-up (Tentative regarding Xcel Meter Set)
- Low Volt Rough-in Fire Suppression Trim
- Addition Interior/Exterior Framing/Sheathing
- Specialties Install
- Bathroom Accessories
- Ceiling Tile Drop
- Interior Prime and Paint
- Grid Ceiling Install
- Civil Site Prep/Pour
- Harrison Road Closure (Concrete Demo, Pour-back, Paving @ Harrison, 12th, & Main Entrance)
- MEP Trim Out
- Deficiency Walk
- Kitchen Equipment Install
- Final Cleaning
- Round room Abatement